

A11 FIVEWAYS ROUNDABOUT WORKS UPDATE - FOURTH EDITION

Fiveways Works Coming up to Completion

Our works on the A11 Fiveways roundabout improvement scheme are edging closer to completion and a lot of progress has been made over the past few weeks.

Our original scheduled date for the full closure of the roundabout has now been moved from **Friday 9th November** to **Friday 16th November** and the associated closure and diversion map is at the bottom of this update. Please accept our apologies for any inconvenience caused.

If you wish to contact the site team directly please email HEworks@graham.co.uk

To speak with Highways England regarding this scheme or any others please call 0300 123 5000

Current Works

Since our last update on 22nd October, we have completed and are carrying out the following works.

- A number of new road signs and bases have been installed and further ones are set to be installed over the coming weeks
- The laying of lining and high friction surfacing is now complete
- The installation of hard standings for mobile speed enforcement cameras finished last week
- All of the ducting has now been installed

Upcoming Works

Over the next few weeks we will be undertaking the following works.

- Laying of cabling for the new traffic signals
- The installation of new traffic lights will commence soon
- The reinstatement of soft verges
- Concrete surrounds will be laid to the newly installed ducting and cabling chambers
- Power connection of the new lights
- The commissioning of the new traffic lights will take place on Sunday 18th November

A11 Fiveways Full Closure

Friday 16th November 8pm—6am

